


Christine McCall
Assistant City Manager/DPD Director

Yovani Baez-Rose
Deputy Director

MEMORANDUM

TO: Thomas A. Golden, Jr., City Manager 

FROM: Christine McCall, Assistant City Manager/DPD Director

DATE: August 9, 2022

CC: Ting Chang, City Engineer

SUBJECT: MOTION RESPONSE: 6/1/2022 – Councilor Mercier– Request City Manager Provide A Report Regarding Roadwork Being Done On Andover Street Near The Tewksbury Line and the Immediate Area; Provide Time Line of Work, Replacing Trees, Repaving, Etc...

The Department of Planning and Development (DPD) contacted MassDOT and requested an update on the subject project. The DPD received the Five Week Look Ahead Schedule from the Resident Engineer:

- Traffic Control set ups at Route 133/Weatherbee, Burnham/Route 133 and Plaza Driveway/Route 133 - second and third week of August.
- Roadway widening with concrete subbase work on left side of Route 133 – late first week of August and second week of August.
- Full depth trench patching along Route 133 curb – late first week of August.
- Roadway widening with concrete subbase work at Route 133 at Weatherbee, Burnham and Plaza Driveway - second week of August.
- Sidewalk construction on left side of Route 133 from Holbrook Street to Plaza Driveway - fourth week of August.
- Verizon cable splicing (at Walgreens) - next 5 weeks.

The MassDOT Resident Engineer confirmed that with the roadway widening and sidewalk work underway, it did not make sense to plant the trees until after the disruption is complete. The original planting date was August 2022 and has been extended to spring of 2024.

CMM